

In contract

CHARLES J. CONNICK : DESIGNER AND WORKER IN STAINED AND
LEADED GLASS : NINE HARCOURT STREET, BOSTON, MASSACHUSETTS

City or Town New York City, State N.Y. No. 3228
 Church Presbyterian Hospital, Memorial Chapel. Date of Apr 1, 1952 - when
 Completion Chapel open.
 Donor and Address Mr. & Mrs. Ralph Burgin, in charge.
 Architect Eggers and Higgins. Quality of \$520 total for narthex
 Glass screen and transoms.
 Denomination and Minister \$8.00 per foot).
 Each pair transoms 12.8, Total in transoms 38'. sight Profit 28 1/2 %.
 Footage 13 1/2' each pair panels; Total 27' 4 panels. Sizes, full 124.02
 Ventilators 2 pair 2 pairs in narthex screen. Set by P
 Position in Church Openings above the doors in the narthex screen. (3 pairs), Transoms.
 Height from floor Protection Glass Groove Stone
 Rabbet Wood
 Points of compass
 Quality of light Interior panels receiving borrowed light.

Inscription

Design wanted Staging

Shipping address Blue-prints
Received

Bill to Templets

Photos of Cartoons Mailed

General Information On account of these being interior panels receiving only
borrowed light, to be treated fairly simple, as can most of the office
windows, without adding greatly to the cost. (12/27/50.

~~Borders to be narrower; omit haloes; lettering more prominent and lower;
raise medallions to center on spring line of window arch~~

~~Keep outer narthex group rather deep in dome.~~

For addresses of those to be notified as window progresses, see other side.

Narthex Screen
and Doorlights

The narthex screen and doorlights are planned in simple but carefully proportioned leaded pattern, - the textured glass of the screen somewhat obscuring the view; with clear glass in the doorlights permitting unobstructed vision. Center inserts to be quite colorful, - the four flower patterns.