

Price: \$600 .00

Profit \$29.12 - .049%

Nº 5370 J

Place Tacoma, Washington  
Building The Doctors Hospital of Tacoma Date of Completion  
C.B.Ritchie, M.D., Administrator.  
Persons Interested

Minister Denomination

Architect

Vents

Position in Church Meditation Room in the Hospital.

Height from floor Protection Glass Groove Rabbet Metal Stone Wood

Exposure high. Full size of the panel - 14-1/8 inches wide and 42 inches high. Footage 4-1/2 Ft. @ 133.33 Per Sq. Ft.

Inscription

Design wanted Staging

Templates Blueprints

General Information THE GOOD SAMARITAN.

We have prepared a rough color design, incorporating it with the Cross Potent of healing, (said to be composed of four ancient forms of the crutch, meeting at their lower ends), and the winged Staff of Aesculapius.

Please be sure to look at the copy of the staff of Aesculapius which Dr. Ritchie sent to us.

The two little figures on the road in the upper part of the medallion, are the Priest and the Levite, and the building is the Inn.

The lighting in the room is a spotlight shining on the Cross. This would be at the other end of the room, so a strong light could be placed behind the window.

Hospital has no Church affiliation. We think rich, deep, true colors would be desirable, however, we feel that your ideas should be followed.

It is an inside room so the window would fit in a small niche between the wall at the back and a structural column which juts out 6 inches into the room. Artificial lighting would be supplied behind the window.

→ OVER

The other end of the room is panelled in walnut, with a small Altar shelf under a Cross on the wall. The walls are painted a shade of delicate yellow and the ceiling is a lighter shade than the walls. The floor is carpeted in an avocado tone. There are three small pews which match the panelling. These are 3 feet high (from the floor to the top back of the pew).

The space is from the floor to the ceiling.

\* \* \* \* \*

It would have a half inch lead frame all around. A half inch bead of wood ( or metal) on both sides, fastened to the wall, would hold it in place. A rebated rail, top and bottom would complete the framing.