

CHARLES J. CONNICK : DESIGNER AND WORKER IN STAINED AND
LEADED GLASS : NINE HARCOURT STREET, BOSTON, MASSACHUSETTS

City or Town Leesburg, Loudoun County, State Va. No. 2093
Church Catholic Church. St. John the Apostle. Date of Before, if possible.
Donor and Mrs. Eustis, Oatlands, Va. Completion March 1, 1939.
Address Mr. Samuel J. Collins, T.J. Collins and Son,
Architect Staunton, Virginia. Quality of \$1500
Glass (\$10.62 per foot).
Denomination Roman Catholic.
and Minister Father Igoe. Rev. John S. Igoe, King and Union Streets.

Footage 140 3/4 feet Total. See itemized below. sight Sizes, full (same)
Iron ventilators to be furnished by general contractor. 6 pair of 4 part
Ventilators We furnish sizes of them. * Set by windows (side)
8 windows: 2 on front and 6 on side; also 6 double rectangular windows, rose
Position in Church over front, and 2 little openings on sides.

Height from floor Protection Glass Groove Stone Made by Wood Collins.
Rabbet
Points of compass
Quality of light See diagram on back of this sheet.

Inscription

Design wanted Send to Collens

Staging

Shipping address

Blue-prints
Received Yes.

Bill to

Templets

Photos of Cartoons Mailed

General Information "I have introduced a full color figure in a decorative
grisaille field, but even without this figure, and with a simple but
colorful spot of ornament in the upper part of the window, it would still
be very effective.

See letter of Oct. 7

- Rose Window Footage 13 feet. Height From Floor 15', (42" diameter).
- 2 Small windows under Balcony. Footage 2.70 feet; Height from floor: each
- 4 windows Footage 9' each. (Side Chapel Windows). Vents
- 6 windows 12 1/2 feet each. Height from floor 5' (have windows) vents lights
- Group of Vestibule windows (4): Footage of 2 - 2.5 Feet each; and 2 are
1.38 feet each. (8 feet total in Vestibule group).

Side Lights // Also 4 Clerestory domes in Sanctuary, 2.66 each.
Mrs. Eustis wanted to eliminate the blue from the windows, but we advised
against it - said that blue was the life of a window.

For addresses of those to be notified as window progresses, see other side.

For the sum \$1500 - we can design a very satisfying - if simple - group of windows.
 Well designed enrichment in grisaille.
 The set of glass frames by general contractor.

Note, the Total footage is 140 3/4 feet.

This is a little frame chapel.

Mr. Collins sent a small diagram of the church showing points of compass.

"The rose, gallery, dormer and vestibule windows are all designed in harmony with the ten principal windows of the Church, in a flowing conventional vine pattern of foliated forms. All will be related to the light they receive, which will, of course, be worked out carefully in the full size drawings and actual selection and painting of the glass." (Said when we sent the designs.)

*Dec. 13. Wrote Collins: "I find that the ventilators work out best in rather large units - 23 1/2" high for the six main windows and 25 1/2" high for the four shorter ones.

